NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YPD/2020-21/SB/W5-1

Date: 07-06-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads and Drains at Chokkanahalli Surrounding area in ward no-05(Jakkkur) Byatarayanapura Sub Division

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse	Cum	394.05	4	Per 100 cum	Meets Morth V Revision Standards
2	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tn	46.66	2	Per each dia	Meets Morth V Revision Standards
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal	Cum	756.62	8	Per 100 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer'
Project Division
Yelahanka Zone
BBMP, Bangalore-92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/YPD/2020-21/SR/BCS-1 Date: 07-06-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and Drains at Chokkanahalli Surrounding area in ward no-05(Jakkur) Byatarayanapura Sub Division

Item No	Description of work	Unit	Qty	Remarks
1	KSR&B 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods.	Cum	3113.27	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSR&B MC100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs. with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation	Cum	394.19	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSR& 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Tn	46.67	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	756.63	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of all materials, labour,hire charges of machinery,loading,unloading,lead and	Sqm	2002.88	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of all materials, labour,hire charges of machinery,	Sqm	27.00	Work done upto the Billed Quantity and the Quality is Satisfactory
	Above 1.25%	Sqm	76.32	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

for Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner